

Oyer park precast privacy wall work schedule

- Day 1. Stake out wall with surveyor. Call Inn underground locates.
2-5. Remove vegetation impairing installation of wall
6-7. Stay off site (weekend boat use)
8-9. Meet and layout with wall manufacture
10-12 stockpiling of materials on site
13-14. offsite
15-19. Install wall
20-21 offsite
22-26. Install wall
27-28. offsite
29-33. Install wall
31-34 offsite
35-39. Remove spoils, grade site, paint wall, repair irrigation and sod

F-06-2021 - Harvey Oyer Park (Precast Privacy Wall) (2010 N Federal Hwy., Boynton Beach, FL 33435)
RFQ NO. 028-2511-20/RW PRE-QUALIFICATION OF CONTRACTORS FOR MINOR CONSTRUCTION SERVICES - BID FORM

ITEM	DESCRIPTION	QTY	UNIT	Grand Total
	Supply all labor, material, tools, equipment, hardware, supplies, and supervision per the following scope, (Job Site to be picked up and clean for the duration of the project). Perform all work in a professional and courteous manner. Protect any city property for the duration of the project. Contractor is responsible for maintaining a safe and secure work area. <u>ALL PRODUCT SPECS SHALL BE SUBMITTED FOR APPROVAL</u>			
	<u>Install new precast wall per attached pdf plans.</u>			
	DUMPSTER: Contractor must use a City of Boynton Beach Dumpster and is responsible for all fees, delivery and pick-up, call (561)-742-6200 to schedule.			
	CONTRACTOR SHALL ADHERE TO ALL CITY OF BOYNTON BEACH CONSTRUCTION TIMES AND NOISE ORDINANCES.			
	SCOPE #1			
	Precast Wall Installation			
	Prepare Site with any necessary safety measures			
	Remove and dispose of all existing vegetation on south side of property line-any vegetation in conflict with or within 3' ft of the proposed wall location			
	Grade as per survey, elevations - Provide Survey for Property Line Staking			
	Compact and Test (URB 98% min.) at all column footer locations			
	Construct concrete footer locations			
	Take concrete cylinders every 50 cy or each days production for all in situ placed concrete			
	Install Precast columns and wall sections (Center line of wall shall be 2'-3" offset from Property line)			
	Prep, prime & Paint Precast Wall -both sides (2 coats - "MABS106-" Windridge")			
	NOTES:			
	Provide all QA/QC reports from Precast Plant Mfr			
	Provide all density and cylinder compressive reports for job site concrete			
	Provide mill certs for all rebar used in footings			
	Layout wall as per plan to avoid FPL poles and sewer MH existing locations			
	Site Restorations Plan			
	Remove all trash and debris			
	Restore all Soded areas			
	ADDENDUM #1			

Scope 1 and Alternate Pricing Contractor is responsible for any repairs to the irrigation system, this shall include but not be limited to; sprinkler lines, sprinklers heads, sprinkler valves, sprinkler boxes. There may be underground lines along the fence that supply other areas in the park. Anything damaged during construction of the new wall shall be repaired at the contractors expense.

Alternate Pricing The above scope will be followed with a change near Federal Highway existing block wall. The new Precast wall shall terminate and return into the existing block wall.
 Pressure wash and paint the southside of the existing to remain block wall near Federal Highway. ("MABS106-" Windridge")

Submittal Date and time is changed to Thursday, April 8th at 2:00pm

GRAND TOTAL PRICE - Scope 1 (Lump Sum)

GRAND TOTAL PRICE - Alternate Pricing (Wall change at Federal Highway) (Lump Sum)

Name of Firm Submitting Bid Proposal

Name of Person Submitting Bid Proposal

Name of Person Submitting Bid Proposal

(SIGNATURE)

Date:

One Hundred Forty Seven Thousand 00
 One Hundred Forty Seven Thousand 00
 Homrich Corp.
 George Homrich
 April 8th 2021