F-06-2021 - Harvey Oyer Park (Precast Privacy Wall) (2010 N Federal Hwy., Boynton Beach, FL 33435) RFQ NO. 028-2511-20/RW PRE-QUALIFICATION OF CONTRACTORS FOR MINOR CONSTRUCTION SERVICES - BID FORM

ITEM	DESCRIPTION	QTY	UNIT	Grand Tota
	Supply all labor, material, tools, equipment, hardware, supplies, and supervision per the following scope, (Job Site to picked up and			
	clean for the duration of the project). Perform all work in a professional and courteous manner. Protect any city property for the			
	duration of the project. Contractor is responsible for maintaining a safe and secure work area. <u>ALL PRODUCT SPECS SHALL BE</u>			
	SUBMITTED FOR APPROVAL. Install new precast wall per attached pdf plans.	-		
	DUMPSTER: Contractor must use a City of Boynton Beach Dumpster and is responsible for all fees, delivery and pick-up , call (561)-	4		
	742-6200 to schedule.			
	CONTRACTOR SHALL ADHERE TO ALL CITY OF BOYNTON BEACH CONSTRUCTION TIMES AND NOISE ORDINANCES.	1		
	SCOPE #1			
	Precast Wall Installation			
	Prepare Site with any necessary safety measures			
	Removeand dispose of all existing vegetation on south side of property line-any vegetation in conflict with or within 3' ft of the proposed wall location			
	Grade as per survey, elevations - Provide Survey for Property Line Staking	1		
	Compact and Test (LRB 98% min.) at all column footer locations	1	LS	
	Construct concrete footer locations			
	Take concrete cylinders every 50 cy or each days production for all in situ placed concrete			
	Install Precast columns and wall sections (Center line of wall shall be 2'-3" offset from Property line)			
	Prep , prime & Paint Precast Wall -both sides (2 coats - "MAB5106-" Windridge")	-		
	NOTES:	{		
	Provide all QA/QC reports from Precast Plant Mfr	-		
	Provide all density and cylinder compressive reports for job site concrete			
	Provide mill certs for all rebar used in footings			
	Layout wall as per plan to avoid FPL poles and sewer MH existing locations			
	Site Restorations Plan			
	Remove all trash and debris			
	Restore all Soded areas			
	ADDENDUM #1			

r	The above scope will be followed with a change near Federal Highway existing block wall. The new Precast wall shall terminate
Alternate	and return into the existing block wall.
Pricing	Pressure wash and paint the southside of the existing to remain block wall near Federal Highway. ("MAB5106-" Windridge")
-	

Submittal Date and time is changed to Thursday, April 8th at 2:00pm

GRAND TOTAL PRICE - Scope 1 (Lump Sum)\$410,000.00GRAND TOTAL PRICE - AlternatePricing (Wall change at Federal Highway) (Lump Sum)\$3,000.00

I

Name of Firm Submitting Bid Proposal Name of Person Submitting Bid Proposal Name of Person Submitting Bid Proposal I. Q. Constructions, Inc

Claudia Mendoza

Claudia Mendoza

Claudiamendoza Date: <u>4/8/2021</u>

I.Q. CONSTRUCTIONS, INC

State of Florida General Contractor 1505446 1445 N Congress Ave Suite 14 Delray Beach FL 33445 561-359-2718

	SUBCONTRACTOR	Name	Name	License	Ph
1	Precast Wall System	Melissa	Lazaro Zuniga	Fabricator	954 973 8488
2	Demolition	In house	IQConstructions		
3	Concrete	In house	IQConstructions		
4	Painting	In house	IQConstructions		
5	Cleaning	In house	IQConstructions		

I.Q. CONSTRUCTIONS, INC.

State of Florida General Contractor 1505446 1445 N Congress Ave Suite 14 Delray Beach FL 33445 561-359-2718

Finishes

Paint as per plans

SCHEDULE OF ACTIVITIES	Precast Wall Installation														
Description	Month1			Month2				Month3				Month4			
Scope of work #1															
Mobilization															
2 portable bathroom															
Dumpster															
Survey															
Survey services to layout wall															
Grading															
Removal of existing vegetation															
Excavation															
Excavation for footing															
Footing															
Install steel + concrete															
Pre-Cast wall															
Install columns and panels as per plans															
Finishes															
Paint both sides after installation															
Soding															
Restore soding after installation															
		-			1			-		1					
Scope of work #2		_													
Existing remain wall															
Pressure washing southside															